

EXHIBIT 26 09 95A - Pre-Functional Checklist Sample

Cal Poly - Vista Grande Dining Facility

System Type: Lighting Fixtures and Control Sensors

PFC FORM ID: ____

A. Submittal / Approvals

Submittal. The above equipment and systems integral to them are complete and ready for functional testing. The checklist items are complete and have been checked off only by parties having direct knowledge of the event, as marked below, respective to each responsible contractor. This prefunctional checklist is submitted for approval, subject to an attached list of outstanding items yet to be completed. A Statement of Correction will be submitted upon completion of any outstanding areas. None of the outstanding items preclude safe and reliable functional tests being performed.

_____ General Contractor	_____ Date	_____ Electrical Contractor	_____ Date
_____ Mechanical Contractor	_____ Date	_____ Controls Contractor	_____ Date

Pre-functional checklist items are to be completed as part of start-up & initial checkout, preparatory to functional testing.

- This checklist does not take the place of the manufacturer's recommended checkout and start-up procedures or report
- Items that do not apply shall be noted with the reasons on this form (N/A = not applicable, BO = by others)
- If this form is not used for documenting, one of similar rigor shall be used.
- General contractor shall assign checklist sections to the respective sub-contractors.
- General contractor shall be responsible to see that the checklist items by their sub-contractors are completed and checked off.

Approvals. This filled-out checklist has been reviewed. Its completion is approved with the exceptions noted in the issues log.

_____ Commissioning Authority	_____ Date
----------------------------------	---------------

B. Documentation

Verify if the following items have been submitted:

Manufacturer's cut sheets
O&M manuals

C. Installation Checks

Check if Okay. Enter "N/A" if not applicable. Enter note number if deficient.

Tag	Inspection Item	All Zones (see below)	Comments
1	Lighting Fixtures		
1.01	Fixtures are properly supported for seismic zone		
1.02	Proper lamp (and ballast) type is installed in each fixture to match fixture schedule and specifications		
2	Lighting Controls - General		
2.01	Lighting control is installed per manufacturer recommendations (attach recommendations to this checklist)		
2.02	Lighting control is calibrated per manufacturer checklist		
3	Lighting Control - Switches		
3.01	Light switches are located per plans		
3.02	Light switches are labeled with proper ID to match drawings or field changes		
3.03	Light switch is controlling the fixtures in the area indicated on design drawings		

VISTA GRANDE FACILITY REPLACEMENT
MAJ 15-MJ0061

Tag	Inspection Item	All Zones (see below)	Comments
4	Occupancy Sensors		
4.01	Correct Sensor Model applied to the area being controlled		
4.02	Correct Switch Pack model has been used for the sensor		
4.03	Unit location is not prone to interference from air registers or exhaust fans		
4.04	Unit location is not prone to interference from room furniture		
4.05	Unit location is not prone to false signal from adjoining halls or other spaces		
4.06	Unit wiring is per manufacturer's wiring instructions		
4.07	Sensitivity adjusted per manufacturer recommendation		
4.08	Timing adjusted to no less than 15-minutes		
4.09	Low Voltage wiring is Plenum rated or in conduits as specified in Plans/Specs		
4.10	The number of fixtures controlled (and total connected wattage) does not exceed sensor capacity		
4.11	Mounting location and height are not conflict with sensor's capability		
4.12	Switchpack used is of the correct voltage (120/277 V)		
4.13	Switchpack location is easily located for future service/inspection		
4.14	Where specified, sensor interfaces with the building lighting control relay panel		
5	Photocell Sensors		
5.01	Mounting location conforms to manufacturer recommendations		
5.02	If photocell unit provides an analog signal, accuracy is verified using a pre-calibrated foot candle meter. Reading verified at four different lighting levels including (a) Full day light, (b) Early evening, (c) dusk, and (d) completely dark to make sure the readings are correct.		
5.03	Wiring connections at both the sensor and at the controller are tight		
5.04	Maximum length of wiring between sensor and controlled load are per manufacturer's recommendations		
5.05	Photocell unit does not have direct sun exposure		

D. Lighting Zones

For all zones, verify that the respective switch and/or sensor is *installed* and *functional*. Enter "N/A" if not applicable. Enter note number if deficient.
Add additional sheets as necessary.

Installed - Sensor/switch is installed and placed properly.
Functional - Sensor/switch is functional and operation is satisfactory. Sensor/switch has been calibrated per specifications.

Tag	Zone/Room	Push Button / Toggle Switch		Motion Sensor		Daylight Sensor		Key Switch		Timer	
		Installed	Functional	Installed	Functional	Installed	Functional	Installed	Functional	Installed	Functional
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
26											
27											
28											
29											
30											

E. Notes